

STEWART'S CREEK –HABITAT RESTORATION (culvert) PROJECT

Construction Report #2

National Grid (gas) has installed new service piping under the culvert location – this will be re – connected after construction completed.

Contractor –Sum Co Eco Contracting is positioning all pumping equipment and environmental protection measures to enable dewatering of the excavation area –this work will be completed this week. The Contractor will also begin installation of the new valves along the water main also this week.

The storm did not delay the project but a few hours as it occurred over a weekend.